

On-site Wastewater Inspection

☐ Pre-Inspection Contract, signed by Client is attached to Inspection

Property Address 2415 - Lower Nettle - Knob Rd.
Street
West Jefferson City NL 28694 St Zip

Client Name: Rick Carney

Current owner of Record JNK

Date of Inspection: 4/21/23

3 Advertised number of bedrooms as stated in MLS or as stated in attached sworn statement by owner or owner's representative

360 Gallons per day for designed system size or number of bedrooms as stated in available local health department information

☐ Inspection shall include any part of the system located more than 5 feet from the primary structure that is a part of the operations permit

☐ Copy of Operations permit from _____ County Environmental Health Attached

☐ Operations permit not available

☐ System requires a certified subsurface water pollution control system operator pursuant to G.S. 90A-44

Current Operator's Name _____

Most recent performance, operation and maintenance reports are ☐ attached ☐ not available

Type of water supply ☐ Well ☐ Public Water ☐ Community Water ☒ Spring

Location of Septic Tank and septic tank details:

7 ft from house or structure

N/A ft from well if applicable

JNK ft from water line if applicable and readily visible

JNK ft. from property line if said property lines are known

6" distance from finished grade to top of tank or access riser

Access riser(s) ☐ yes ☒ no Describe _____

Tank lids intact ☒ yes ☐ no

Tank has baffle wall ☒ yes ☐ no Describe condition of baffle wall: Intact

☒ Inflow to tank is noted as sufficient

☐ Inflow to tank is noted as insufficient or blocked

☒ Water level in tank is relative to tank outlet

Outlet T is present ☒ yes ☐ no Describe condition of Outlet T: plastic T

Outlet has filter ☒ yes ☐ no Describe condition of filter: poly-luc filter

Effluent leaves the outlet ☒ yes ☐ no

Roots present in tank ☐ yes ☒ no Describe extent of roots: _____

no Evidence of tank leakage Describe: _____

no Evidence of non-permitted connections, such as downspouts or sump pumps

yes Connection present from house to tank

yes Connection present from tank to next component

200% Percentage of solids in tank

☐ Unable to locate tank. System inspection cannot be completed until tank is located

Date tank was last pumped 4/21/23 ☐ unknown

Client requesting this inspection has been advised that for a complete inspection to be performed the tank needs to be pumped. Client has declined to have the tank pumped at inspection and hereby acknowledges they have so declined.

Client Signature _____ Date _____

Does system have pump tank? ☐ yes (complete blanks below) ☒ no

Not Applicable

☒ ft from house or structure
☒ ft from well or spring if applicable
☒ ft from water line if applicable
☒ ft. from property line if property lines are known
☒ ft from septic tank
Distance from finished grade to top of tank or access riser
Access risers in place ☐ yes ☐ no
Describe type of access risers: _____
Describe condition of tank lids: _____
Location of control panel: _____
Condition of control panel: _____
☒ Audible and visible alarms (as applicable) work
☒ Pump turns on and effluent is delivered to next component
☐ Unable to operate pump due to lack of electricity at site at time of inspection

Dispersal field: Type of system: ☒ Conventional ☐ Accepted ☐ Innovative ☐ Experimental ☐ Controlled
Demonstration ☐ Pretreatment; Type of Pretreatment _____

Brief Description of System Type Gravity
215 ft. from property line if property lines are known
76 ft from septic/pump tank
1 # of lines

Approx 70' length of lines

NO Evidence of past or current surfacing at time of inspection
Briefly describe: _____

NO Evidence of traffic over the dispersal field

NO Vegetation, grading and drainage noted that may affect the condition of the system or system components

YES Effluent is reaching the dispersal field

☐ Conditions present that prevented or hindered the inspection

☐ Adverse conditions present that require repair or subsequent observation or warrants further evaluation by the local health department. Description of adverse condition: _____

Consequences of the adverse condition: _____

Client should contact _____ County Environmental Health and/or a certified on-site wastewater contractor

Other pertinent facts noted during inspection: 1000gal tank with (2) lids intact.

Cement Wall & plastic T intact. Water level relative to tank outlet @ time of the inspection. Did not observe any effluent surfacing. Tank was pumped during inspection, system operational.

Inspector Name: John Grit Certification # 1356-I

Address _____

Phone 336-468-7347

No representation, warranties or opinions are hereby given, written or expressed otherwise, as to the future performance of onsite wastewater system described herein. This onsite wastewater system inspection is a presentation of system facts in place on date of inspection.

Inspector Signature: [Signature] Date 4/23/23