



No.: 00998

INSPECTION Template

Date: 12/13/2024

INSPECTION CHECKLIST

Signed Pre-Inspection Contract is ATTACHED	Yes
Property Address	8803 Peninsula DR Terrell NC 28682.
Client Name	Jeff Stark.
Current Owner of Record	Rachel P Neal.
Date of Inspection	12/13/2024
GENERAL INSPECTION INFORMATION	
Advertised # of Bedrooms as stated in the MLS or as stated in attached sworn statement by owner or owner's representative	3
Gallons per day for designed system size or number of bedrooms as stated in available local Health Dept information	360
Inspection SHALL include any part of the system located more than 5 ft from the primary structure that is a part of the operations permit	
Copy of Operations Permit is ATTACHED	Yes
County of Environmental Health Dept	Catawba CO
Operation Permit is NOT AVAILABLE	No
System requires a Certified Subsurface Water Pollution control System Operator pursuant to G.S.90-44	No
Current Operator's Name	
Most recent performance, operation & maintenance reports are ATTACHED	
Type of WATER SUPPLY	
Well	☒
Public Water	☐
Community Water	☐
Spring	☐
LOCATION of Septic Tank & Septic Tank Details	
FT from house or structure	22
FT from well if applicable	100
FT from water line if applicable & readily visible	
Ft from property line if lines are known	
Distance from finished grade to top of tank or access riser	3 in
There is an Access Riser	Yes



INSPECTION Template

No.: 00998
Date: 12/13/2024

Riser/Lid Photo



Describe if NO	
Tank Lids INTACT	Yes
Describe if NOT intact	
Tank HAS Baffle Wall	Yes
Describe Baffle Wall	Good
INFLOW to tank is noted as SUFFICIENT	NA
Describe Inflow if INSUFFICIENT or Blocked	Na
Water LEVEL in tank is relative to tank outlet	Yes
Describe Outlet T if Present	Grey filter
Describe Outlet Filter if Present	Grey filter
EFFLUENT leaves the outlet	Yes
NO ROOTS present in tank	Yes roots are intruding around the incoming pipe.
Describe extent of roots if present in tank	Roots are intruding around the incoming pipe.



INSPECTION Template

No.: 00998

Date: 12/13/2024

Photo of Roots/Leakage



There is Evidence of TANK LEAKAGE

No

If so, Describe leakage

There is evidence of NON-permitted connections such as downspouts or sump pumps

No

Photo of Non-permitted connections

Describe non-permitted connections

Connection present from house to tank

Yes

Connection present from tank to next component

Yes

Percentage of SOLIDS in tank

45.

UNABLE TO LOCATE TANK - System Inspection CANNOT be completed until tank is located

No

Date Tank was Last Pumped

NA

YOUR FULL INSPECTION INCLUDES PUMPING OUT THE SEPTIC TANK - If you do NOT WANT the septic tank pumped out, you must SIGN BELOW.

Client requesting this Inspection has been advised that for a complete inspection to be performed the SEPTIC TANK NEEDS TO BE PUMPED OUT.



IF Client has DECLINED to have the SEPTIC TANK

PUMPED OUT at inspection & hereby acknowledges they have so declined, please SIGN & DATE HERE:

VERY FEW SYSTEMS HAVE AN ADDITIONAL PUMP TANK - BUT IF System has an Additional Pump Tank - info will be filled in below

Photo of Pump Tank

FT from house or structure



INSPECTION Template

No.: 00998

Date: 12/13/2024

FT from well if applicable
FT from water line if applicable
FT from property line if lines are known
FT from Septic Tank
Distance from finished grade to top of tank or riser
Access Riser in place
Describe type of Access Riser
Describe CONDITION of tank lids
Location of Control Panel
Audible and Visible Alarms WORK as applicable
Pump turns on & effluent is delivered to next component
UNABLE TO OPERATE PUMP due to lack of electricity at site during inspection
DISPERSAL FIELD - Indicate Type of System
Photo of Dispersal Field



Conventional ☒
Accepted ☐
Innovative ☐
Experimental ☐
Controlled Demonstration ☐
Pre-Treatment ☐
Describe Type of Pre-Treatment
Brief DESCRIPTION of System Type

25 percent reduction system installed on contour

FT from property line if lines are known
FT from Septic/pump Tank



No.: 00998

Date: 12/13/2024

INSPECTION Template

# of lines	5
Length of lines	260
Evidence of past or current SURFACING at time of Inspection	No
If so, Describe Surfacing evidence	
Evidence of TRAFFIC over the Dispersal Field	No
Evidence of Vegetation, Grading & Drainage noted that may affect the condition of the system or system components	No
Describe Evidence	
Photo #2 of Dispersal Field	



Effluent is reaching the Dispersal Field	Yes
Conditions present that REQUIRE REPAIR or Subsequent Observation or warrants further evaluation by the local Health Department - DESCRIBE ADVERSE CONDITION/S	
Yes. Filter is not level. Roots are intruding around the incoming pipe.	



INSPECTION Template

No.: 00998

Date: 12/13/2024

Photo 1 of Needed Repair



Photo 2 of Needed Repair





No.: 00998

INSPECTION Template

Date: 12/13/2024

Consequences of the adverse condition/s Filter is not level

Client should contact the Environmental Health Dept
and/or a Certified on-site wastewater contractor in this
County

If a Wastewater contractor is needed, we recommend Lentz Wastewater Management

Other pertinent facts noted during Inspection

Septic tank is located on the left side of the house Drain lines are located in the front yard. Septic
tank was not pumped out at the time of the inspection. Drain lines are marked with flags.

Sketch 1

INSPECTOR NAME Jason Trivette

CERTIFICATION # 55531

410 Lentz Rd Statesville NC 28625

Office: 704-876-1834

No representation, warranties or opinions are hereby given, written or expressed otherwise, as to the
future performance of on-site wastewater system described herein. This on-site wastewater system
inspection is a presentation of system facts in place on date of inspection.

See ATTACHED for Additional Notes &/or Photos



Inspector Signature

Dated

12/13/2024

ADDITIONAL NOTES

Any further additions to the property will need to go through the CATAWBA CO ENVIRONMENTAL
HEALTH DEPARTMENT.

ADDITIONAL PHOTOS

8 photos



INSPECTION Template

No.: 00998

Date: 12/13/2024

Photo 1



Photo 2





INSPECTION Template

No.: 00998

Date: 12/13/2024

Photo 3



Photo 4





INSPECTION Template

No.: 00998

Date: 12/13/2024

Photo 5



Photo 6





INSPECTION Template

No.: 00998

Date: 12/13/2024

Photo 7



Photo 8



ADDITIONAL PHOTOS 2
9 photos



INSPECTION Template

No.: 00998

Date: 12/13/2024

Photo 1



Photo 2





INSPECTION Template

No.: 00998

Date: 12/13/2024

Photo 3



Photo 4





INSPECTION Template

No.: 00998

Date: 12/13/2024

Photo 5



Photo 6





INSPECTION Template

No.: 00998

Date: 12/13/2024

Photo 7



Photo 8





INSPECTION Template

No.: 00998

Date: 12/13/2024

Photo 9



Inspector INITIALS

Jan T